

Furnace Test Data Sheet

Equipment Information:																	
Furnace Model #:						Serial #:											
Installation Date:				Todays Date:				Thermostat:									
Filter Type, Size:						Control Board Part Number:											
Customer Complaint:																	
Dealer Information:																	
Dealer Name:						Tech Name:											
Address:								Phone:									
Distributor Name:																	
Distributor Name:						Service Tech Name:											
Address:								Phone:									
Home Owner Information:																	
Homeowner Name:						Address:											
City:				State:		Zip:		Phone:									
Gas Type / Orifice Size:																	
Type Of Gas		Natural		LP		Blower Performance											
Orifice Size						Static Pressure:											
						Return Air Static Measured Between Furnace and Air Filter											
						Supply Air Static Measured Between Furnace and Evap. Coil											
Gas Pressure:																	
Standing Inlet Pressure W.C.						Return Air Static		With Filter		W/O Filter							
Furnace Operating		Low Fire		High Fire		Supply Air Static		With Filter		W/O Filter							
Inlet W.C."						Total Static (RAS+SAS)		With Filter		W/O Filter							
Manifold W.C."																	
Temperature Rise:						Single Stage, H Model, X-13 40" Furnace:											
						Blower Speed Selection (Wire Color)											
		Low Fire		High Fire		Lo Heat		Hi Heat		Cooling							
Supply Air Temp						Switch Bank		SW 1 Off delay		SW 2 Stage							
Return Air Temp								150 or 100 sec		1 or 2							
Temp Rise		0		0				SW 3 2nd Stage Delay		5 Min or Auto							
						X-13 Motor 34.5" Furnace:											
Venting:						Switch Group S2 Heat Speed				Switch Group S1 Thermostat Setup							
		Metal		PVC		S2 Switch 1		On Off		S1 Switch 1							
Size						S2 Switch 2		On Off		S1 Switch 2							
Vert.						S2 Switch 3		On Off		Switch Group S3Cooling Speed							
Horz						Modulating Furnace:				S3 Switch 1		On Off					
Ells										S3 Switch 2		On Off					
PVC Ells Radius		Short		Long													
Inducer:										ECM Two Stage Furnace:							
Part Number						S1		S1		On Off		S1		S1		On Off	
Voltage								S2		On Off				S2		On Off	
Pressure Switch		Not Firing		Firing				S3		On Off				S3		On Off	
Low Fire W.C.								S4		On Off				S4		On Off	
Hi Fire W.C.								S5		On Off				S5		On Off	
Electrical Reading:						S2		S6		On Off		S3		S1		On Off	
Line Voltage To Ground								S7		On Off				S2		On Off	
Line Voltage To Neutral								S8		On Off				S3		On Off	
Neutral To Ground Voltage								S9		On Off				S4		On Off	
Low Voltage								S10		On Off				S1		On Off	
Polarity OK		Yes / No				S3		S11		On Off		S4		S2		On Off	
Dedicated Circuit		Yes / No						S12		On Off				S3		On Off	
Micro AMPS (Flame Sensor)								S13		On Off				S4		On Off	
Breaker or Fuse Size								S14		On Off				S1		On Off	
Blower Voltage								S15		On Off				S5		S2	
Blower AMPS						S16		On Off		S3		On Off					
						S17		On Off		S4		On Off					
								S18		On Off							
Codes History:						Note:											
1-		4-															
2-		5-															


3-	6-	
----	----	--

Split System Test Data Sheet

Equipment Information:											
Condenser Model #:						Serial #:					
Air Handler Model #:						Serial #:					
Coil Model #:						Serial #:					
Installation Date:				Todays Date:				Thermostat:			
Filter Type, Size:				Heat Strip		Model #		Serial #			
Customer Complaint:											
Dealer Information:											
Dealer Name:						Tech Name:					
Address:								Phone:			
Distributor Name:											
Distributor Name:						Service Tech Name:					
Address:								Phone:			
Home Owner Information:											
Homeowner Name:						Address:					
City:				State:		Zip:		Phone:			
Outdoor Performance:											
Outdoor (DB)				Dirty		Clean		Breaker Size			
Indoor Wet Bulb				Drier:				Standing Voltage L1 to L2			
Superheat				Inlet Temp				Starting Voltage L1 to L2			
See Superheat Calculator				Outlet temp				Compressor AMPS			
Sub Cooling (TXV):				Difference				Condenser AMPS			
Liq Line Pressure				S/B less then 4° Difference				Compressor:			
Liq Line Temp.				Metering Device:				Model Number			
Sat. Temp				Type		Number		Serial Number			
Sub Cooling		0		TXV				Ohms Reading:			
				Orifice				R - C			
Superheat (Orifice):				R-410A units will not work on Capillary Tubes				S - C			
Suction Pressure								R - S			
Suc Line Temp.				Air Handler Static Pressure:							
Sat. Temp				Return Air Static Measured in Return Duct							
Superheat		0		Supply Air Static Measured in Supply Duct							
				Return Air Static		With Filter				W/O Filter	
Indoor Performance:				Supply Air Static		With Filter				W/O Filter	
Entering (DB) (Return Air)				Total Static (RAS+SAS)		With Filter				W/O Filter	
Exiting (DB) (supply Air)				Air Handler:							
T D = (RA - SA)		0		X-13 ECM		Communicating ECM Switch ON or OFF				PSC	
Entering (WB) E (Return Air)				T1		S1		S8		Hi	
Leaving (WB) E (Supply)				T2		S2		S9		Med Hi	
Enthalpy Diff. TC (RA - SA)				T3		S3		S10		Med	
Line Set Size: (Circle):				T4		S4		S11		Low	
Suct Line		3/4 7/8 1 1/8		T5		S5		S12		Codes History:	
Liq Line		1/4 3/8 1/2				S6		S13		1- 4- 5-	
Length (ft.)						S7				2- 3- 6-	
# Elbows (Liq Line)				Formulas:							
# Elbows (Suc Line)				E = Enthalpy of WB				TH (electric heat)= (V X A) X 3.413			
Short		Long 45°		TC = E dif. X 4.5 X CFM				V = Volts AC A = Amps AC at heater			
Equivalent Length (feet)				TH = T R heating X 1.08 XCFM				CFM = TH (electric heat) ÷ TR X 1.08			
90° Short Radius		90° Long Radius 45°		TC = Total cooling BTU output							
3/4 1.7		1.5 0.7		TH = Total Heating BTU output							
7/8 2		1.7 0.8		Note:							
1-1/8 2.3		1.6 1									
Long Line Set Application											

TP-106* R-22	TP-107* R410A	
--------------	---------------	--


Checking Static Pressure Single Piece Air Handler



- Measure static pressure of the supply duct at the outlet of the air handler.
- Measure the static pressure of the return duct at the inlet of the air handler
- Single piece air handler evaporator coil is already considered in airflow calculation
- **NOTE:** Both readings may be taken simultaneously and read if so desired.


Checking Static Pressure on Two Piece Air handler

Testing TESP on an Air Handler




- Measure the static pressure of the supply duct at the outlet of the unit.
- Measure the static pressure between the outlet of the evaporator coil and the inlet of the air handler
- Since the evaporator coil is not part of the blower unit or furnace, it must be not considered in calculating the static pressure of the blower unit or furnace.
- **NOTE:** Both readings may be taken simultaneously if so desired.

Checking Static Pressure Furnace



- Measure static pressure of the return duct at the inlet of the furnace.
- Measure the static pressure of the supply duct at the outlet of the furnace.
- **NOTE:** Both readings may be taken simultaneously and read if so desired.

Checking Static Pressure Residential Package




© 2015 Goodman Manufacturing Company, L.P.

Goodman

- Measure the static pressure of the return duct at the inlet of the unit.
- Measure the static pressure of the supply duct at the outlet of the unit.
- **NOTE:** Both readings may be taken simultaneously and read if so desired.

Checking Static Pressure Light Commercial Package



© 2015 Goodman Manufacturing Company, L.P.

Goodman

- Measure the static pressure of the return duct at the inlet of the unit.
- Measure the static pressure of the supply duct at the outlet of the unit.
- **NOTE:** Both readings may be taken simultaneously and read if so desired.